

## Union Pacific Railroad (UPRR) Causeway Opening Construction Progress Report #2

The following is a brief summary of construction activities related to the construction schedule submitted to the regulating agencies and included in the Compensatory Mitigation and Monitoring Plan (CMMP).

Prepared by: Steve Cheney  
Union Pacific Railroad– General Director M/W – Environmental  
402.399.3227  
slcheney@up.com

Submitted to: Utah Division of Water Quality  
US Army Corps of Engineers

### Summary of Work through January 14, 2016

#### Current activities

Pre-drilling bridge piles, 42% complete (21 of 49)

Control berm construction –

- Continue receiving and placing core stone and armor rock for western control berm. Countermeasure berm is complete, continued working on control berm area
- Began placing stone for eastern control berm

#### Schedule

Work stoppage due to heavy snowfall, December 22, 2015

Drill equipment failure resulting in no pre-drilling activities Dec. 14 – Jan. 4.

Jobsite shutdown due to holiday Dec. 27 – Jan. 3

#### Upcoming activities

Mobilization of pile driving equipment January 18

Begin pile driving January 20

**Western control berm construction ( Week of January 9, 2016)**



**Western control berm construction ( Week of December 19, 2015)**

