

Union Pacific Railroad (UPRR) Causeway Opening Construction Progress Report #4

The following is a brief summary of construction activities related to the construction schedule submitted to the regulating agencies and included in the Compensatory Mitigation and Monitoring Plan (CMMP).

Prepared by: Steve Cheney
Union Pacific Railroad– General Director M/W – Environmental
402.544.3227
slcheney@up.com

Submitted to: Utah Division of Water Quality
US Army Corps of Engineers

Summary of Work through March 11, 2016

Current Activities

Bent Caps (#2, #3, #4, #5 and 6), abutments (#1 and #7) and abutment walls– reinforcing steel bar placed and concrete poured

Received and temporarily storing bridge girders at Lakeside

Removal of buried train car materials from embankment, haul to Lakeside quarry

Placing and compacting fill for temporary shoofly grade

Unload ballast for temporary shoofly

Coordination with UP and contractor for track shift to temporary shoofly

Upcoming activities

Continue work on temporary shoofly grade

Excavation of embankment around Phase 1 piles

Prepare to set Ph. 1 bridge girders—week of March 21

Over-excavation for bent cap concrete placement (Week of February 20, 2016)



West abutment (#1) and west side control berm --- (Week of March 5, 2016)



East control berms (Week of March 7, 2016)



Grading for temporary shoofly alignment (Week of March 7, 2016)

