

## UPRR GSL Causeway Bridge and Control Berm Construction Schedule

(Contractor Schedule, March 26, 2016)

Main Construction Activity	Anticipated Start Date	Duration (days)
Mobilize	10/1/2015	11
Build temporary work areas	10/1/2015	15
Shift rail to north, access road to south	10/27/2015	1
<b><i>North Bridge Construction</i></b>		
Drill piles, place concrete	11/2/2015	101
Build temporary platform for control berms	11/23/2015	18
Excavate embankment	2/18/2016	5
Install superstructure and backfill	3/28/2016	5
Construct control berm*	11/30/2015	28
Grade shoofly, add ballast	4/1/2016	5
Transfer traffic to shoofly	4/18/2016	3
<b><i>South Bridge Construction</i></b>		
Drill pile locations, drive piles, place concrete	4/21/2016	73
Excavate embankment	7/6/2016	23
Place armor in bridge channel and slopes	7/12/2016	25
Install superstructure and backfill	8/16/2016	4
Excavate south channel	8/1/2016	15
Transfer to final alignment	8/26/2016	1
Remove temporary materials	8/29/2016	27
Construction Completed	9/30/16	—

\* Control berm start date was revised to correct a typographic error in the schedule submitted on 04/06/2016.