

Union Pacific Railroad (UPRR) Causeway Opening Construction Progress Report #7

The following is a brief summary of construction activities related to the construction schedule submitted to the regulating agencies and included in the Compensatory Mitigation and Monitoring Plan (CMMP).

Prepared by: Steve Cheney
Union Pacific Railroad– General Director M/W – Environmental
402.544.3227
slcheney@up.com

Submitted to: Utah Division of Water Quality
US Army Corps of Engineers

Summary of Work through June 10, 2016

Current Activities

Pre-drilling pile locations complete, Equipment demobilized from site.

Pile crane and equipment mobilized and set

Phase 2 pile driving for 21 piles to depth of 200 feet

Drove pile and conducted Pile Driving Analysis on Bent 6, Pile #5 and Bent 7, Pile #5

Received A3 material for placement on control berm. East and west control berm are constructed to about 90% completion.

Upcoming activities

Completion of pile driving scheduled for June 21, 2016

Setting rebar for concrete placement in piles and pile caps

Pile Driving (Week of June 11, 2016)



West Control Berm (Week of May 21, 2016)



Survey Markers for South Channel Excavation (Week of May 21, 2016)

